

Cadent Gas Update – 27/11/2025

- The generator has now been switched off as the specialist material, which needed to be maintained at a specific temperature to cure, has been successfully applied to the pipeline.
- If the generator is required again, it will only operate until 19:00 (7:00 pm) at the latest.
- Recoating of the main is currently underway and will continue over the next few days. This process may result in some increased noise, but all works will finish by 19:00 hrs each day.
- Weekend working is scheduled for 28/11/2025 and 05/12/2025. During these times, there may be additional noise from the site; however, all activities will cease by 19:00 hrs.
- We will begin reinstating the site shortly and remain on track to complete all works by Friday 12/12/2025 at the latest.

If you have any further questions or queries, please feel free to call Cadent Gas on 0808 178 8064.